NC/QC/W-03/2018-19/AL-FA1

Date: 03-04-2019

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**98.40**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.85**	60-95	75-100	85-100	
01.18	**71.05**	30-70	55-90	75-100	
600. mic	**39.60**	15.34	35-59	60-79	
300.mic	**14.15**	5-20	8-30	12-40	
150.mic	**6.75**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**19.40 %**	-----
2	Silt Content	----	**0.62%**	Not more than 8%
3	Specific Gravity	----	**2.60**	-------

KIRAN. R
M.E. (Civil-Engg)

For Newzen Consultants Bangalore

Asst. Executive Engineer,
Project Division
Yelahanka Zone
BBMP, Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CA1 **Date: 03-04-2019**

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}

Ref.: Material testing/PMC/W-03/18-19,

Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	96.70	85-100	90 - 100
10 mm	39.25	0 - 20	25 - 55
4.75 mm	3.85	0 - 5	0 - 10

TABLE 1. 2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	22.94 %	Not to exceed 25 %
2.	Crushing value	26.15 %	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL -S1 **Date: 03-04-2019**

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 and 12 mm **TMT Steel.**
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

TABLE – 1

SL No	Details	For 10 mm		For 12 mm	
		Test Results	Min Req. as per IS 1786-2008	**Test Results**	Min Req. as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm	**12.0 mm**	12.0 mm
02	Observed Wt/m Length **Kg/m**	**0.616**	0.567	**0.892**	0.834
03	Proof stress/Yield stress, fy , **N/mm^2**	**539.0**	500.0	**548.0**	500.0
04	Bend/ Re bend Test	**Ok**	---	**Ok**	---
05	Percentage of Elongation, %	**21.40**	12.00	**20.60**	12.00
06	Ultimate Tensile Strength **N/mm^2**	627.0	545.0	**639.0**	545.0

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13, 10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB1

Date: 27-03-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-03-19	27-03-19	07	22500	380	16.89	**17.19**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	395	17.56	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CB2 **Date: 30-03-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	23-03-19	30-03-19	07	22500	400	17.78	**17.41**
	002	"	"	"	"	390	17.33	
	003	"	"	"	"	385	17.11	

KIRAN. R
M.E. (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB3 **Date: 01-04-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	25-03-19	01-04-19	07	22500	375	16.67	**17.04**
	002	"	"	"	"	395	17.56	
	003	"	"	"	"	380	16.89	

KIRAN. R
M.E. (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB4 **Date: 04-04-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	28-03-19	04-04-19	07	22500	410	18.22	**17.56**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	390	17.33	

K...R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056, CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CB5 **Date: 11-04-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	04-04-19	11-04-19	07	22500	380	16.89	**16.52**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	365	16.22	

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB6 **Date: 18-04-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	11-04-19	18-04-19	07	22500	385	17.11	**17.19**
	002	"	"	"	"	395	17.56	
	003	"	"	"	"	380	16.89	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB7 **Date: 23-04-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	16-04-19	23-04-19	07	22500	380	16.89	**16.52**
	002	"	"	"	"	360	16.00	
	003	"	"	"	"	375	16.67	

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CB8

Date: 27-04-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-04-19	27-04-19	07	22500	380	16.89	**16.89**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	390	17.33	

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CB9

Date: 29-04-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	22-04-19	29-04-19	07	22500	375	16.67	**17.04**
	002	"	"	"	"	395	17.56	
	003	"	"	"	"	380	16.89	

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL :newzen576@gmail.com

NC/QC/W-03/2018-19/AL-CB10 **Date: 01-05-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	24-04-19	01-05-19	08	22500	395	17.56	**17.04**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	385	17.11	

KIRAN. R
M.E. (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB11 **Date: 03-05-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-04-19	03-05-19	07	22500	380	16.89	**17.41**
	002	"	"	"	"	400	17.78	
	003	"	"	"	"	395	17.56	

KIRAN. R
M.E, (Civil-Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/W-03/2018-19/AL-CB12 **Date: 06-05-2019**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Developments of roads and drains from 1st cross to 10th cross in Attur Layout and surrounding areas in Ward no.03.}
Ref.: Material testing/PMC/W-03/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Yelahanka Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Gopi Reddy.K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	29-04-19	06-05-19	07	22500	370	16.44	**16.74**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	375	16.67	

KIRAN. R
M.E, (Civil Engg)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187